



W. W. Hansen Experimental Physics Laboratory
STANFORD UNIVERSITY
STANFORD, CALIFORNIA 94305 - 4085

Gravity Probe B Relativity Mission

Post Insertion Electrical Checklist

GP-B P0308 Rev -A

December 5, 1997

Prepared by: David Hipkins **Date**
Engineer

Prepared by: Yueming Xiao **Date**
Manager, Gyroscope Commissioning

Approved by: Sasha Buchman **Date**
Manager, Gyroscope Development

Approved by: B. Taller **Date**
Quality Assurance

Approved by: J. Turneure **Date**
Hardware Manager

Post Insertion Electrical Checklist

This procedure is to be performed only by persons listed as certified operators of the gyroscope acceptance facilities.

Equipment: Gyroscope Commissioning Probe
Data Acquisition System
Capacitance meter

Cleanliness precautions: N/A

ESD precautions: Wear ground strap when making top flange electrical connections.

Preparation: Complete P0204 and P0273

Procedure:

- I. Check *suspension lines* for nominal capacitance (Record in **Lt-Op #4**) _____
- II. Check *instrumentation* for nominal operation (Complete **Lt-Op #3**) _____
- III. Perform procedure P0299 and complete remainder of **Lt-Op #4**. _____